

## Recreation Ground Toilet Block Update

Item	Update 15.6.22	Company	Cost
<b>Renovation</b>			
Reopening deep clean / door painting Coin box installation Hand dryers / alarm etc	work cannot start till water leak repaired	Healthmatic	£5,000
Fascia cladding repairs / gable end repair/ repainting/ guttering	completed	Garroll	£7,867
<b>Utilities</b>			
<b>Water</b>			
Water turned on, leak identified coming from pipework	Order placed to repair leak - awaiting start time	Taylor's	£2,175
<b>Electricity</b> Statutory electrical check and identified work	Complete work to rectify issues raised planned for 17.6.22	Hunter Lloyd	£1,000
<b>Statutory Checks</b>			
<b>Asbestos Survey</b>	completed	MD Compliance	£275
Work arising from survey	no matters raised		
<b>Legionella inspection</b>	order placed, 3 month lead time	Kingfisher	£545
Work arising from survey			
<b>Misc</b>			
Insurance			£500
Replacement toilet/ sink and guard rails	order placed with Healthmatic works on	Healthmatic	£980
<b>Total</b>			<b>£18,342</b>
Earmarked reserves			£19,700
<b>balance</b>			<b>£1,358</b>